

Special Inspection Daily Report

Client: H/C Project: UET Cemetery  
Test Date: 6-30-26 Test Time: 6:30-7:30 Inspector: Paul Carter  
Contact: Angie Type of Inspection: Density  
Time Charged to Project: Start Time \_\_\_\_\_ End Time \_\_\_\_\_ Total Hours Charged RT \_\_\_\_\_ OT \_\_\_\_\_

Inspections performed and locations

| Location          | Inspection Performed                                                                                                                                                                       |
|-------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <u>Sewer Line</u> | <u>Subbase F was placed on septic line as bedding over pipe - After two hours of compaction with a 1200# plate results were at above 92% we got approval to start to compaction effort</u> |

Tests performed

| Location | Inspection Performed                     |
|----------|------------------------------------------|
|          | <u>7 passes + water got us to 91-92%</u> |
|          |                                          |
|          |                                          |
|          |                                          |
|          |                                          |
|          |                                          |

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

|  |  |
|--|--|
|  |  |
|  |  |
|  |  |
|  |  |

Changes to approved plans authorized by engineer or architect of record (include paperwork)

|  |  |
|--|--|
|  |  |
|  |  |
|  |  |
|  |  |

to the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: \_\_\_\_\_ Printed Name: \_\_\_\_\_