

Special Inspection Daily Report

Client: WestlandProject: LDS TempleTest Date: 02/25/26Test Time: 3pInspector: John TrushContact: Taken

Type of Inspection: _____

Time Charged to Project: Start Time 230 End Time 730pm Total Hours Charged RT 2.5 OT 2.5

Inspections performed and locations

Location	Inspection Performed
P4 pile driven @ #233; D.8/12 #237; D.3/8 #241; D.3/6 #244; D.5/3 #245; D.8/2	Observed bevel cut of A252-3 driven pile and weld prep of bevel with disc grinder at listed locations. Observed the installation of A36 backer rings at each pile listed. Piles were fit up clamped in place. E7018 fillaments were kept in dry oven at 198°F. Pile and backer rings were heated to Pre heated with weed burner to 180-2500°F prior to tack welding, at each individual pile. Tack welds were ground down to not become part of Root. Installed welds appeared installed in accordance with AWS D1.1 visual acceptance criteria

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

NONE

Changes to approved plans authorized by engineer or architect of record (include paperwork)

NONE

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: _____

Printed Name: John R. Trush CET