

Special Inspection Daily Report

Client: West land Project: LDS meeting Hall House
Test Date: 5/7/26 Test Time: _____ Inspector: John Trush
Contact: Taken Type of Inspection: Pile cap to pile welds
Time Charged to Project: Start Time see End Time Ancillary Total Hours Charged RT _____ OT _____

Inspections performed and locations

Location	Inspection Performed
Cap to Pile : P2#355, P1#354, P2/352, P3/353 P1/351, P1/350, P3/349 P2/348, P1/347, P2/499, P2/354, P2/358, P3/363, P2/362, P2/361, P1/360 P2/373, P2/374, P2/375, P2/376, P2/377, P2/381 P2/380, P2/379, P2/378 P2/496, P2/392, P2/393 P1/394, P2/395, P2/396 P2/397, P2/398, P1/399	Welding inspection was performed on A36 20" x 20" x 3/4" Cap plate to A252-3 pile at listed piles. Piles had been prepped by disc grinder to remove mill scale, rust and slag. 5/16" fillet welds were installed all the way around pile and cap connection. Welds were visually inspected and checked by feeler gauge. inspected welds appeared installed in accordance with Approved WPS and AWS D1.1 visual acceptance Criteria. Please reference Detail Page M - 530 - 01
P2/400, P2/401, P2/402, P2/463, P2/461, P2/460, P2/487 P2/412, P2/413, P2/414, P2/468, P2/471, P2/470, P2/488 P2/418, P2/419, P2/417, P2/469, P2/467, P2/466, P3/489 P2/416, P2/415, P2/430, P2/481, P2/482, P3/483 P2/431, P2/434, P2/433, P2/484, P2/465, P1/486	
P2/432, P2/444, P2/445 P2/448, P2/447, P2/446, P2/449, P2/450, P2/451 P2/462, P2/464, P2/465	

to the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: _____ Printed Name: John R. Trush CET