

appa, Inc.

56 Richardson Highway
North Pole, AK 99705
(907) 488-1266

Special Inspection Daily Report

Client: Corner stone Project: FTW 405
Test Date: 05/12/26 Test Time: _____ Inspector: John Trush
Contact: Calvin Type of Inspection: skid more testing High ST. Bolts
Time Charged to Project: Start Time 12 End Time 4 Total Hours Charged RT 4 OT _____

Inspections performed and locations

Location	Inspection Performed
<u>ON site @ Control tower</u>	<u>Performed Sampling and testing of A325TC Bolt, DH Hydraulic Nut and F436 washer assemblies. 3/4" Bolt assemblies # 1 3/4", 2", 2" and 2 1/2" length A325 Tension Control Bolts were sampled and Tested for 28 Kip plus 100%, total of 31 Kips minimum Required. Bolted Assemblies were tested by legume gun until tension control tip separated and Kips Recorded. Please reference attached High Strength Bolt testing form for results. Iron Inc., and Corner Stone personnel present for testing.</u>

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

<u>NONE</u>

Changes to approved plans authorized by engineer or architect of record (include paperwork)

<u>NONE</u>

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: [Signature] Printed Name: John R. Trush CET

Mappa Inc
1956 Richardson Hwy
North Pole, AK 99705

Project: FTW 405

Skidmore Serial #: MZ16999
Calibration Due Date: 06/26

Testing Personnel: _____ Date: 05/12/26