

1956 Richardson Highway
North Pole, AK 99705
(907) 488-1266

Special Inspection Daily Report

Client: Cornerstone Project: FTW 405
Test Date: 5/15/26 Test Time: 3p Inspector: John Trush
Contact: Caelu.N Type of Inspection: Roof Decking
Time Charged to Project: Start Time 230 End Time 430 Total Hours Charged RT 2 OT

Inspections performed and locations

Location	Inspection Performed
Range Control Tower Roof Decking	Inspection of Roof Decking was performed at listed location. 20 gauge, 1 1/2" Deep, Galvanized decking was installed, using 5/8" puddle welds, following a 3615 pattern with 12" O.C. at the perimeter. Minimum (2) # 10 Tek screws were installed at side laps between supports. Inspected Roof decking appeared installed in accordance with approved contract documents. Please reference sheet S-002 sections SD.5 and SD.6

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

Changes to approved plans authorized by engineer or architect of record (include paperwork)

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: Printed Name: