

Mappa, Inc.

1956 Richardson Highway
North Pole, AK 99705
(907) 488-1266

1210 East 68th Avenue, Suite 102
Anchorage, AK 99518
(907) 336-6162

Special Inspection Daily Report

Client: Eklutna

Project: EIE 439

Test Date: 6/1/26

Test Time: 700

Inspector: MM

Contact: _____

Type of Inspection: Rebar

Time Charged to Project: Start Time 600 End Time 800 Total Hours Charged RT 2 OT _____

Inspections performed and locations

Location	Inspection Performed
Bldg Slab	All Bar @ listed locations meets project requirements
Sheet No. S-101	for type, sizing, spacing, laps, counts
Detail A2: Foundation	& clearances. All Bar is clean & free
Plan	of deleterious materials.
Sheet No: S-501	Forms appear sturdy & well built to proper
Details: A2 - Conc	specifications. Forms are clean & free

Tests performed

Location	Inspection Performed
Stoop to Grade Beam	of debris. Blockouts for Interior HSS Column
At Bldg Entries, M16-	Base Plates are in place.
Step in Conc Slab,	
K7-Thickened Slab,	
EIE 439 ICF Wall	
Dowel RFI	

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

	<u>None</u>

Changes to approved plans authorized by engineer or architect of record (include paperwork)

	<u>None</u>

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: _____

Printed Name: Markus Mark