

Special Inspection Daily Report

Client: Eklutna Project: FTW Birch HillTest Date: 7/13/26 Test Time: 930 Inspector: MJMContact: _____ Type of Inspection: RebarTime Charged to Project: Start Time 900 End Time 1000 Total Hours Charged RT 2 OT _____

Inspections performed and locations

Location	Inspection Performed
Light Pole Base x2 Sheet No. C-502 Detail: D1 - Light Pole Foundation	All Bar @ listed location meets project requirements for type, sizing, spacing, count & clearances. All Bar is clean & free of deleterious materials.
	Forms appear sturdy & well built to proper specifications (Sonotubes $\approx$ 72" deep). Forms are clean & free of debris. $\approx$ 30" above ground

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

	<u>None</u>

Changes to approved plans authorized by engineer or architect of record (include paperwork)

	<u>None</u>

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: [Signature] Printed Name: Markus Mack