

Mappa, Inc.

1956 Richardson Highway
North Pole, AK 99705
(907) 488-1266

Special Inspection Daily Report

Client: Cornerstone Project: FTW 405

Test Date: 06/05/26 Test Time: _____ Inspector: John Trush

Contact: Calum Type of Inspection: Bottom of Excavation

Time Charged to Project: Start Time 1230 End Time 1 Total Hours Charged RT _____ OT _____

Inspections performed and locations

Location	Inspection Performed
<u>300m Road</u> <u>w. side</u> <u>sr 7+49 - 15+80</u>	<u>Inspection of Bottom of Excavation was performed at listed location.</u>
	<u>Visual inspection of soils was performed.</u>
	<u>Bottom of ex was silt, and silty sand. No wet spots, deleterious materials or organics were present</u>
	<u>Recommendation: 4 Passes proof roll with a self propelled vibratory roller</u>

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

	<u>None</u>

Changes to approved plans authorized by engineer or architect of record (include paperwork)

	<u>None</u>

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: _____ Printed Name: _____