

Mappa, Inc.

1956 Richardson Highway
North Pole, AK 99705
(907) 488-1266

Special Inspection Daily Report

Client: Corner Stone

Project: FTW405

Test Date: 06/17/26

Test Time: _____

Inspector: John Trush

Contact: Calvin

Type of Inspection: Bottom of Excavation

Time Charged to Project: Start Time 230 End Time 4 Total Hours Charged RT 1.5 OT _____

Inspections performed and locations

Location	Inspection Performed
400 m Service Rd ST 0+00 - 8+86	Inspection of Bottom of Excavation was performed at listed locations.
500 m Service Rd ST 0+00 - 10+10	
600 m Service Rd ST 0+00 - 11+36	Visual inspection of soils was performed. Soils consisted of silt, silty sand and gravel. No organics or deleterious materials were observed. Each of the 3 roads had areas of saturated silt, but no pooling of water.
	Recommendation: scarify saturated areas and let dry, and use existing gravels from old roads for sub grade backfill.

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

	<u>NONE</u>

Changes to approved plans authorized by engineer or architect of record (include paperwork)

	<u>NONE</u>

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: _____

Printed Name: John R. Trush CET