

Mappa, Inc.

1956 Richardson Highway
North Pole, AK 99705
(907) 488-1266

Special Inspection Daily Report

Client: Cornerstone Project: FRW 405
Test Date: 6/19/26 Test Time: _____ Inspector: John Trush
Contact: Calvin Type of Inspection: Bottom of Excavation
Time Charged to Project: Start Time 8 End Time 930 Total Hours Charged RT 1.5 OT _____

Inspections performed and locations

Location	Inspection Performed
700 m Service Rd	Inspection of bottom of excavation was performed at listed locations.
ST 0+00 - 11+35	
ST 11+66 - 18+95	
	Inspection of soils was performed. Soils consisted of silt, silty sand and silty sand with gravel.
	No organics, deleterious materials or pooling of water were observed.
	Recommendations: Proof roll, 4 passes with vibratory selfpropelled roller

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

	NONE

Changes to approved plans authorized by engineer or architect of record (include paperwork)

	NONE

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: [Signature] Printed Name: John R Trush CET