Mappa, Inc.

1956 Richardson Highway
North Pole, AK 99705
(907) 488-1266

Special Inspection Daily Report

Client: EKLUTNA Project: EIE 439

Test Date: 07/24/24 Test Time: 110 Inspector: John Trush

Contact: Skyler Type of Inspection: Pcc Placement

Time Charged to Project: Start Time 11 End Time 230 Total Hours Charged RT 4 OT

Inspections performed and locations

Location	Inspection Performed
ICF Walls	Observed the placement of 50 cuyds of
0'-0" TO 10'-6"	253840 INA concrete at listed locations.
A Line 1-4	Concrete was placed by pump in 4' Lifts
C Line 1-4	and consolidated by battery powered Internal
1 Line A TOC	Vibrators. Concrete was placed and consolidated
4 Line A TOC	in accordance with aproved contract documents.
Vestuble walls	
0'-0" TO 11'-0"	Tested 253840INA concrete for air content,
	unit wt, slump and temp at 10cuyd load.
	9 strength specimens were cast with test.
	Water added prior to discharge as follows
	10cuyd/10gal, 20cuyd 9gal, 30cuyd 10gal, 40cuyd 10gal
	50cuyds/0gal not Placed

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

	NONE

Changes to approved plans authorized by engineer or architect of record (include paperwork)

	NONE

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: _____ Printed Name: John R. Trush CET