Mappa, Inc.

1956 Richardson Highway
North Pole, AK 99705
(907) 488-1266

Special Inspection Daily Report

Client: Cornerstone Project: FTW 405

Test Date: 6/30/26 Test Time: _____ Inspector: John Trush

Contact: Jake Type of Inspection: Pcc Placement

Time Charged to Project: Start Time 3p End Time 430 Total Hours Charged RT 1.5 OT _____

Pour delayed 1 hr from 230 start time

Inspections performed and locations

Location	Inspection Performed
Latrine Walls	Observed the placement of 9 cuyds of 6034I
and (6) Pedestals	Concrete at listed locations.
	Concrete was placed by Pump and consolidated
	by electric powered Internal vibrator.
	Concrete was placed and consolidated in accordance
	with approved Contract documents.
	No Product number on batch ticket, called plant
	to verify mix sent.
	Tested 6034I concrete for slump, air content,
	unit wt. and temp. 9 strength specimens were
	Cast with test
	No water added on site.

Items requiring correction, correction of previously listed items and/or previously listed uncorrected items

	NONE

Changes to approved plans authorized by engineer or architect of record (include paperwork)

	NONE

To the best of my knowledge, work inspected was in accordance with the approved plans and specifications

Signature: _____ Printed Name: John R Trush CET